

Full Schedule Layout

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2024												2025												2026											
						Apr	M	Jun	Jul	Aug	S	Oct	N	Dec	Jan	F	Mar	Apr	M	Jun	Jul	Aug	S	Oct	N	Dec	Jan	F	Mar	Apr	M	Jun	Jul	A							
Crossville Downtown Pedestrian Improvements - Update 01 Schedule																																									
Key dates & Milestones																																									
MIL-1000	NTP	0	01-May-24 A	29-May-25	-19	◆ NTP																																			
MIL-1010	Project duration till Final Completion	328	01-May-24 A	29-May-25	-28	Project duration till Final Completion																																			
MIL-1040	Construction Start	0	28-May-24 A			◆ Construction Start																																			
MIL-1020	Substantial Completion	0		01-May-25	-25	◆ Substantial Completion																																			
MIL-1030	Final Completion	0		29-May-25*	-28	◆ Final Completion																																			
Weather Delays																																									
WD-1000	Rain Days from 7/24 to 7/31	8	24-Jul-24 A	31-Jul-24 A		■ Rain Days from 7/24 to 7/31																																			
Summary																																									
Phase 1 (East Side)																																									
SUM-1000	Phase 1 Start	0	28-May-24 A			◆ Phase 1 Start																																			
SUM-1010	Phase 1 Duration	150	28-May-24 A	10-Dec-24	-28	Phase 1 Duration																																			
SUM-1020	Phase 1 Finish	0		10-Dec-24	-28	◆ Phase 1 Finish																																			
Phase 2 (West Side)																																									
SUM-1030	Phase 2 Start	0	11-Dec-24		-26	◆ Phase 2 Start																																			
SUM-1040	Phase 2 Duration	142	11-Dec-24	01-May-25	-25	Phase 2 Duration																																			
SUM-1050	Phase 2 Finish	0		01-May-25	-25	◆ Phase 2 Finish																																			
Pre-construction																																									
Submittals																																									
SUB-1000	Prepare & submit concrete mix design	30	01-May-24 A	30-May-24 A		■ Prepare & submit concrete mix design																																			
SUB-1010	Prepare & submit retaining wall design plan	30	01-May-24 A	30-May-24 A		■ Prepare & submit retaining wall design plan																																			
SUB-1020	Prepare & submit sediment and erosion control plan	15	01-May-24 A	15-May-24 A		■ Prepare & submit sediment and erosion control plan																																			
SUB-1030	Prepare & submit baseline schedule	15	01-May-24 A	15-May-24 A		■ Prepare & submit baseline schedule																																			
SUB-1040	Prepare & submit traffic control plan	12	01-May-24 A	12-May-24 A		■ Prepare & submit traffic control plan																																			
SUB-1050	Prepare & submit Demolition plan	25	01-May-24 A	25-May-24 A		■ Prepare & submit Demolition plan																																			
SUB-1060	Prepare & submit Signalization instrument and fixtures	30	01-May-24 A	30-May-24 A		■ Prepare & submit Signalization instrument and fixtures																																			
SUB-1070	Prepare & submit Quality plan	30	01-May-24 A	30-May-24 A		■ Prepare & submit Quality plan																																			
SUB-1080	Prepare & submit Lighting instrument and fixtures	30	01-May-24 A	30-May-24 A		■ Prepare & submit Lighting instrument and fixtures																																			
SUB-1090	Prepare & submit Pavement marking materials product data & samples	30	01-May-24 A	30-May-24 A		■ Prepare & submit Pavement marking materials product data & samples																																			
SUB-1100	Prepare & submit conduits & cables samples	15	01-May-24 A	15-May-24 A		■ Prepare & submit conduits & cables samples																																			
SUB-1110	Prepare & submit pull boxes shop drawings	20	01-May-24 A	20-May-24 A		■ Prepare & submit pull boxes shop drawings																																			
Approvals																																									
APP-1040	Review & approve traffic control plan	15	13-May-24 A	27-May-24 A		■ Review & approve traffic control plan																																			
APP-1020	Review & approve sediment and erosion control plan	15	16-May-24 A	30-May-24 A		■ Review & approve sediment and erosion control plan																																			
APP-1030	Review & approve baseline schedule	15	16-May-24 A	30-May-24 A		■ Review & approve baseline schedule																																			
APP-1100	Review & approve conduits & cables samples	15	16-May-24 A	30-May-24 A		■ Review & approve conduits & cables samples																																			
APP-1110	Review & approve pull boxes shop drawings	15	21-May-24 A	04-Jun-24 A		■ Review & approve pull boxes shop drawings																																			
APP-1050	Review & approve Demolition plan	15	26-May-24 A	09-Jun-24 A		■ Review & approve Demolition plan																																			
APP-1000	Review & approve concrete mix design	15	31-May-24 A	14-Jun-24 A		■ Review & approve concrete mix design																																			
APP-1010	Review & approve retaining wall design plan	15	31-May-24 A	14-Jun-24 A		■ Review & approve retaining wall design plan																																			
APP-1060	Review & approve Signalization instrument and fixtures	15	31-May-24 A	14-Jun-24 A		■ Review & approve Signalization instrument and fixtures																																			
APP-1070	Review & approve Quality plan	15	31-May-24 A	14-Jun-24 A		■ Review & approve Quality plan																																			

Start: 01-May-24
 Finish: 29-May-25
 Data Date: 21-Aug-24

- Remaining Level of Effort
- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone



Prepared By: D.S			
Date	Revision	Checked	Approved
03-Oct-24	00	AR	

Full Schedule Layout

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2024												2025												2026											
						Apr	M	Jun	Jul	Aug	S	Oct	N	Dec	Jan	F	Mar	Apr	M	Jun	Jul	Aug	S	Oct	N	Dec	Jan	F	Mar	Apr	M	Jun	Jul	A							
APP-1080	Review & approve Lighting instrument and fixtures	15	31-May-24 A	14-Jun-24 A		■ Review & approve Lighting instrument and fixtures;																																			
APP-1090	Review & approve Pavement marking materials product data & samples	15	31-May-24 A	21-Aug-24	14	■ Review & approve Pavement marking materials product data & samples																																			
Procurement		147	05-Jun-24 A	29-Oct-24	8																																				
PRO-1070	Procure & deliver pull & splice box	22	05-Jun-24 A	26-Jun-24 A		■ Procure & deliver pull & splice box;																																			
PRO-1020	Procure & deliver signage	50	15-Jun-24 A	03-Aug-24 A		■ Procure & deliver signage																																			
PRO-1040	Procure & deliver lighting poles & light control panel	45	17-Jun-24 A	21-Aug-24	64	■ Procure & deliver lighting poles & light control panel																																			
PRO-1080	Procure & deliver light conduits and cables	24	24-Jun-24 A	04-Sep-24	-26	■ Procure & deliver light conduits and cables																																			
PRO-1010	Procure & deliver handrails	50	01-Jul-24 A	09-Sep-24	1	■ Procure & deliver handrails																																			
PRO-1050	Procure & deliver signal conduits and cables	50	01-Jul-24 A	04-Sep-24	-27	■ Procure & deliver signal conduits and cables																																			
PRO-1000	Procure & deliver sodding	70	21-Aug-24	29-Oct-24	8	■ Procure & deliver sodding																																			
PRO-1060	Procure & deliver pedestal pole & pushbutton	50	21-Aug-24	09-Oct-24	-9	■ Procure & deliver pedestal pole & pushbutton																																			
PRO-1030	Procure & deliver pavement marking	60	22-Aug-24	20-Oct-24	14	■ Procure & deliver pavement marking																																			
Construction		233	07-May-24 A	01-May-25	-19																																				
Site Preparation		9	28-May-24 A	04-Jun-24 A																																					
CON-1000	Mobilization	6	28-May-24 A	04-Jun-24 A		■ Mobilization;																																			
CON-1010	Install sediment and erosion control devices	3	28-May-24 A	04-Jun-24 A		■ Install sediment and erosion control devices																																			
Phase 1 (East Side)		126	07-May-24 A	10-Dec-24	-19																																				
Preliminary work		52	28-May-24 A	22-Aug-24	-6																																				
CON-1020	Install traffic signs - Phase 1	3	28-May-24 A	30-May-24 A		■ Install traffic signs - Phase 1;																																			
CON-2980	Install MOT - Phase 1	0	28-May-24 A			◆ Install MOT - Phase 1																																			
CON-1050	Adjust existing manhole & catch basin - Phase 1	2	21-Aug-24	22-Aug-24	-6	■ Adjust existing manhole & catch basin - Phase 1																																			
CON-1060	Curb inlet protection - Phase 1	1	21-Aug-24	21-Aug-24	-10	■ Curb inlet protection - Phase 1																																			
Sta. 204+84.20 to Sta. 209+50		63	07-May-24 A	12-Sep-24	32																																				
Demolition		8	03-Jun-24 A	24-Jun-24 A																																					
CON-1070	Removal of curb & gutter - Sta. 204+84.20 to Sta. 209+50 - Phase 1	2	03-Jun-24 A	04-Jun-24 A		■ Removal of curb & gutter - Sta. 204+84.20 to Sta. 209+50 - Phase 1																																			
CON-1090	Removal of pavement - Sta. 204+84.20 to Sta. 209+50 - Phase 1	1	11-Jun-24 A	24-Jun-24 A		■ Removal of pavement - Sta. 204+84.20 to Sta. 209+50 - Phase 1																																			
CON-1080	Removal of sidewalk - Sta. 204+84.20 to Sta. 209+50 - Phase 1	2	11-Jun-24 A	24-Jun-24 A		■ Removal of sidewalk - Sta. 204+84.20 to Sta. 209+50 - Phase 1																																			
CON-1030	Removal of canopy - Sta. 204+84.20 to Sta. 209+50 - Phase 1	3	13-Jun-24 A	17-Jun-24 A		■ Removal of canopy - Sta. 204+84.20 to Sta. 209+50 - Phase 1																																			
CON-1040	Removal of existing pole - Sta. 204+84.20 to Sta. 209+50 - Phase 1	2	17-Jun-24 A	18-Jun-24 A		■ Removal of existing pole - Sta. 204+84.20 to Sta. 209+50 - Phase 1																																			
Structure work		44	13-Aug-24 A	26-Aug-24	-19																																				
CON-1100	F/R/P concrete footing for retaining wall - Sta. 204+84.20 to Sta. 209+50 - Phase 1	3	13-Aug-24 A	15-Aug-24 A		■ F/R/P concrete footing for retaining wall - Sta. 204+84.20 to Sta. 209+50 - Phase 1																																			
CON-1120	F/R/P retaining wall - Sta. 204+84.20 to Sta. 209+50 - Phase 1	4	21-Aug-24	26-Aug-24	-19	■ F/R/P retaining wall - Sta. 204+84.20 to Sta. 209+50 - Phase 1																																			
Lighting work		47	07-May-24 A	29-Aug-24	41																																				
NCON-3000	City Generated Anchor Bolt/Pattern Delay - Sta. 204+84.20 to Sta. 209+50 - Phase 1	1	07-May-24 A	10-Jul-24 A		■ City Generated Anchor Bolt/Pattern Delay - Sta. 204+84.20 to Sta. 209+50 - Phase 1																																			
NCON-3010	Contractor Request for Anchor Bolt and Bolt Pattern @ Pre Con - Sta. 204+84.20 to Sta. 209+50 - P	0	07-May-24 A			◆ Contractor Request for Anchor Bolt and Bolt Pattern @ Pre Con - Sta. 204+84.20 to Sta. 209+50 - Phase 1																																			
CON-1110	Trench excavation - Sta. 204+84.20 to Sta. 209+50 - Phase 1	1	23-Jul-24 A	05-Aug-24 A		■ Trench excavation - Sta. 204+84.20 to Sta. 209+50 - Phase 1																																			
CON-1130	Rough-in light conduits - Sta. 204+84.20 to Sta. 209+50 - Phase 1	3	23-Jul-24 A	05-Aug-24 A		■ Rough-in light conduits - Sta. 204+84.20 to Sta. 209+50 - Phase 1																																			
NCON-3020	Received Anchor Bolts - Sta. 204+84.20 to Sta. 209+50 - Phase 1	0		01-Aug-24 A		◆ Received Anchor Bolts - Sta. 204+84.20 to Sta. 209+50 - Phase 1																																			
CON-1140	Install light pole foundation - Sta. 204+84.20 to Sta. 209+50 - Phase 1	2	05-Aug-24 A	06-Aug-24 A		■ Install light pole foundation - Sta. 204+84.20 to Sta. 209+50 - Phase 1																																			
CON-1150	Install pull box for lighting - Sta. 204+84.20 to Sta. 209+50 - Phase 1	2	06-Aug-24 A	07-Aug-24 A		■ Install pull box for lighting - Sta. 204+84.20 to Sta. 209+50 - Phase 1																																			
CON-1160	Backfill - Sta. 204+84.20 to Sta. 209+50 - Phase 1	1	07-Aug-24 A	08-Aug-24 A		■ Backfill - Sta. 204+84.20 to Sta. 209+50 - Phase 1																																			
CON-1260	Install lighting pole - Sta. 204+84.20 to Sta. 209+50 - Phase 1	3	27-Aug-24	29-Aug-24	41	■ Install lighting pole - Sta. 204+84.20 to Sta. 209+50 - Phase 1																																			
Roadway work		50	17-Jun-24 A	12-Sep-24	1																																				
CON-1170	Excavation - Sta. 204+84.20 to Sta. 209+50 - Phase 1	3	17-Jun-24 A	21-Jun-24 A		■ Excavation - Sta. 204+84.20 to Sta. 209+50 - Phase 1																																			

Start: 01-May-24
 Finish: 29-May-25
 Data Date: 21-Aug-24

- Remaining Level of Effort
- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone



Prepared By: D.S			
Date	Revision	Checked	Approved
03-Oct-24	00	AR	

Full Schedule Layout

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2024												2025												2026															
						Apr	M	Jun	Jul	Aug	S	Oct	N	Dec	Jan	F	Mar	Apr	M	Jun	Jul	Aug	S	Oct	N	Dec	Jan	F	Mar	Apr	M	Jun	Jul	A											
CON-2250	Removal of curb & gutter - Sta.209+00 to Sta.215+00 - Phase 2	2	27-Jan-25	28-Jan-25	-19																																								
CON-2260	Removal of sidewalk - Sta.209+00 to Sta.215+00 - Phase 2	2	29-Jan-25	30-Jan-25	-19																																								
CON-2270	Removal of pavement - Sta.209+00 to Sta.215+00 - Phase 2	1	31-Jan-25	31-Jan-25	-15																																								
Signalization work						9	31-Jan-25	12-Feb-25	29																																				
CON-2280	Trench excavation - Sta.209+00 to Sta.215+00 - Phase 2	1	31-Jan-25	31-Jan-25	-19																																								
CON-2290	Rough-in signal conduits & cables - Sta.209+00 to Sta.215+00 - Phase 2	2	03-Feb-25	04-Feb-25	29																																								
CON-2320	Install pullbox - Sta.209+00 to Sta.215+00 - Phase 2	2	05-Feb-25	06-Feb-25	29																																								
CON-2340	Install decorative pedestal pole - Sta.209+00 to Sta.215+00 - Phase 2	3	07-Feb-25	11-Feb-25	29																																								
CON-2380	Install pedestrian pushbutton - Sta.209+00 to Sta.215+00 - Phase 2	1	12-Feb-25	12-Feb-25	29																																								
Lighting work						19	03-Feb-25	28-Feb-25	19																																				
CON-2300	Rough-in light conduits and cables - Sta.209+00 to Sta.215+00 - Phase 2	2	03-Feb-25	04-Feb-25	-19																																								
CON-2310	Install light pole foundation - Sta.209+00 to Sta.215+00 - Phase 2	2	03-Feb-25	04-Feb-25	32																																								
CON-2330	Install pull box for lighting - Sta.209+00 to Sta.215+00 - Phase 2	2	05-Feb-25	06-Feb-25	-19																																								
CON-2350	Backfill - Sta.209+00 to Sta.215+00 - Phase 2	1	07-Feb-25	07-Feb-25	30																																								
CON-2480	Install lighting pole - Sta.209+00 to Sta.215+00 - Phase 2	3	26-Feb-25	28-Feb-25	19																																								
Roadway work						12	07-Feb-25	25-Feb-25	-19																																				
CON-2360	Excavation - Sta.209+00 to Sta.215+00 - Phase 2	2	07-Feb-25	10-Feb-25	-19																																								
CON-2370	Install aggregate base - Sta.209+00 to Sta.215+00 - Phase 2	1	11-Feb-25	11-Feb-25	-19																																								
CON-2390	Install concrete base - Sta.209+00 to Sta.215+00 - Phase 2	1	12-Feb-25	12-Feb-25	-19																																								
CON-2400	Install tack coat - Sta.209+00 to Sta.215+00 - Phase 2	1	13-Feb-25	13-Feb-25	-19																																								
CON-2410	Install bituminous surface - Sta.209+00 to Sta.215+00 - Phase 2	1	14-Feb-25	14-Feb-25	-19																																								
CON-2420	Install aggregate type A base for sidewalk - Sta.209+00 to Sta.215+00 - Phase 2	1	18-Feb-25	18-Feb-25	-17																																								
CON-2430	Install curb & curb ramp - Sta.209+00 to Sta.215+00 - Phase 2	3	18-Feb-25	20-Feb-25	-19																																								
CON-2440	Install sidewalk - Sta.209+00 to Sta.215+00 - Phase 2	3	21-Feb-25	25-Feb-25	-19																																								
Sta.215+00 to Sta.220+00						25	26-Feb-25	01-Apr-25	0																																				
Demolition						4	26-Feb-25	03-Mar-25	-14																																				
CON-2450	Removal of existing pole - Sta.215+00 to Sta.220+00 - Phase 2	2	26-Feb-25	27-Feb-25	-19																																								
CON-2460	Removal of pavement markings - Sta.215+00 to Sta.220+00 - Phase 2	1	26-Feb-25	26-Feb-25	-12																																								
CON-2470	Removal of non-operable fire hydrant - Sta.215+00 to Sta.220+00 - Phase 2	2	26-Feb-25	27-Feb-25	-19																																								
CON-2490	Removal of pavement - Sta.215+00 to Sta.220+00 - Phase 2	1	27-Feb-25	27-Feb-25	-12																																								
CON-2510	Removal of sidewalk - Sta.215+00 to Sta.220+00 - Phase 2	2	28-Feb-25	03-Mar-25	-19																																								
CON-2500	Removal of curb & gutter - Sta.215+00 to Sta.220+00 - Phase 2	2	28-Feb-25	03-Mar-25	-19																																								
Signalization work						21	04-Mar-25	01-Apr-25	0																																				
CON-2520	Trench excavation - Sta.215+00 to Sta.220+00 - Phase 2	1	04-Mar-25	04-Mar-25	-19																																								
CON-2530	Rough-in signal conduits & cables - Sta.215+00 to Sta.220+00 - Phase 2	2	05-Mar-25	06-Mar-25	-19																																								
CON-2560	Install pullbox - Sta.215+00 to Sta.220+00 - Phase 2	2	07-Mar-25	10-Mar-25	-19																																								
CON-2700	Install decorative pedestal pole - Sta.215+00 to Sta.220+00 - Phase 2	3	27-Mar-25	31-Mar-25	0																																								
CON-2740	Install pedestrian pushbutton - Sta.215+00 to Sta.220+00 - Phase 2	1	01-Apr-25	01-Apr-25	0																																								
Lighting work						19	05-Mar-25	31-Mar-25	1																																				
CON-2540	Rough-in light conduits and cables - Sta.215+00 to Sta.220+00 - Phase 2	2	05-Mar-25	06-Mar-25	12																																								
CON-2550	Install light pole foundation - Sta.215+00 to Sta.220+00 - Phase 2	2	05-Mar-25	06-Mar-25	14																																								
CON-2570	Install pull box for lighting - Sta.215+00 to Sta.220+00 - Phase 2	2	07-Mar-25	10-Mar-25	12																																								
CON-2580	Backfill - Sta.215+00 to Sta.220+00 - Phase 2	1	11-Mar-25	11-Mar-25	12																																								
CON-2710	Install lighting pole - Sta.215+00 to Sta.220+00 - Phase 2	3	27-Mar-25	31-Mar-25	1																																								
Roadway work						12	11-Mar-25	26-Mar-25	-19																																				

Start: 01-May-24
 Finish: 29-May-25
 Data Date: 21-Aug-24

<div style="display: flex; justify-content: space-between;"> <div style="display: flex; flex-direction: column; gap: 5px;"> <div style="width: 100%; height: 10px; background-color: green; border: 1px solid black;"></div> Remaining Level of Effort </div> <div style="display: flex; flex-direction: column; gap: 5px;"> <div style="width: 100%; height: 10px; background-color: blue; border: 1px solid black;"></div> Actual Level of Effort </div> <div style="display: flex; flex-direction: column; gap: 5px;"> <div style="width: 100%; height: 10px; background-color: purple; border: 1px solid black;"></div> Actual Work </div> </div> <div style="display: flex; justify-content: space-between;"> <div style="display: flex; flex-direction: column; gap: 5px;"> <div style="width: 100%; height: 10px; background-color: lightgreen; border: 1px solid black;"></div> Remaining Work </div> <div style="display: flex; flex-direction: column; gap: 5px;"> <div style="width: 100%; height: 10px; background-color: red; border: 1px solid black;"></div> Critical Remaining Work </div> <div style="display: flex; flex-direction: column; gap: 5px;"> <div style="width: 100%; height: 10px; background-color: black; border: 1px solid black;"></div> Milestone </div> </div>
--

Crossville Downtown Pedestrian Improvements -
 Update 01 Schedule
 Page 6 of 8




Prepared By: D.S			
Date	Revision	Checked	Approved
03-Oct-24	00	AR	

Full Schedule Layout

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2024												2025												2026																																			
						Apr	M	Jun	Jul	Aug	S	Oct	N	Dec	Jan	F	Mar	Apr	M	Jun	Jul	Aug	S	Oct	N	Dec	Jan	F	Mar	Apr	M	Jun	Jul	A																															
CLO-1050	Prepare & Submit As builts	5	08-May-25	14-May-25	-13																		█																																										
CLO-1030	Final Inspection	5	16-May-25	22-May-25	-19																																																												
CLO-1040	Demobilization	4	23-May-25	29-May-25	-19																																																												

Start: 01-May-24
Finish: 29-May-25
Data Date: 21-Aug-24

 Remaining Level of Effort	 Remaining Work
 Actual Level of Effort	 Critical Remaining Work
 Actual Work	 Milestone

*Crossville Downtown Pedestrian Improvements -
Update 01 Schedule
Page 8 of 8*



Prepared By: D.S			
Date	Revision	Checked	Approved
03-Oct-24	00	AR	